Project title	Project description	Construction complete
Anderson Road Cycleway	Options for future layout of Anderson road including cycleway, shared paths, parking	Shared use design option prepared, TBC how this project is delivered as cost is now over \$1M
Aubrey Road Cycle lane project Stage 2	e Aubrey Road Cycle lane project Stage 2	COMPLETE
Aubrey Road Cyclelane Anderson- Gunn Rd	Options assesment to upgrade and seal the cycle path. Justified on a cost benefit basis. Including suggestions for staged approach to sealing ie over 3 years.	Design due 29/3/19
Capel Ave Footpath & Drainage Upgrade	2m width footpath, K&C 1 m moving strip & road edge tidy up in front of tennis courts	Construction due to be complete 5/4/19
Cardrona Valley Road Safety Review	Cardrona Valley Rd Major link between Qtown Wānaka but still local collector. Ensure road meets its upgraded heighrachy status	Design due 28/06/19
Alison Ave Gunn Road Corner Review	v Alison Ave Gunn Road Corner Review	On hold
Gladstone Rd Widening	Gladstone road widening edge break due to heavies	(not minor improvements, will go to maintenance contract)
Kane Road Widening Pavement Construction	Kane Rd Widening	COMPLETE
Brownston Street sump grate assesment	Raise Sump grate height	(Not minor improvements, will go to maintenance contract)
Wānaka signs budget allocation Wilkin Road	Wānaka signs budget allocation Wilkin Rd, New Footpath School Route	budget for signs and lines almost spent removed from programme
Nook Road Intersection	Realigning of the intersection to ensure vehicles slow down turning into and out of Nook Rd.	Design due 22/3/19
Dungarvon Street Pedestrian Upgrade	Dungarvon Street Crossing point pedestrian access (Opus to review movements)	Design complete, pricing and construction TBC
Golf Course Road Pedestrian Upgrade	Golf Course Road Footpath/Crossing retirement viillage	Design complete, pricing and construction TBC
Moraine Place Footpath & K&C	2m width footpath, K&C 1 m moving strip Bernard road footpath Hedditch Street footpath	Construction due to be complete 29/03/19